

September 12, 2024

Published Project/Program/Activity (Amount in Million Pesos)										Status of Published Project/Program/Activity (Amount in Million Pesos)				Remarks
Agency/ Department/ Address	Name/Particulars & ID No.	Location	Total Cost		Contractor's Name	Contractor's Financial Capacity	Date Started	Completion Date		% of Completion	Total Cost to Date	Reason for Delayed Completion	Priority Projects	
			Original	Revised				Original	Revised					
A	B	C	D	E	F	G	H	I	J	K	L	M		
Eulogio "Amang" Rodriguez Institute of Science and Technology	Provision of Elevator at the CEAFA Building with Connecting Elevator Lobby Platforms	EARIST - NAGTAHAN ST., SAMPALOC, MANILA	7,203,000.00	6,637,100.00	PROPRIMEX	39,269,545.00	Aug/9/2023	Dec/7/2023	Nov/9/2024	30.45%	2,027,086.95	Due to the unforeseen delay in the shipment of elevator	Yes	Submitted a letter of recommendation to apply liquidated damages for the delayed project, subject to president's approval.
Eulogio "Amang" Rodriguez Institute of Science and Technology	Construction of ECC - Medical and Dental Clinic	EARIST CAVITE CAMPUS, GMA CAVITE	3,600,000.00	3,584,551.93	A.D SANCHEZ CONSTRUCTION	42,807,455.31	Apr/12/2024	Aug/10/2024	Nov/11/2024	100%	3,584,551.93	Processing of all Necessary Permits	Yes	Completed. Final billing being processed, pending contractor's submission of remaining document attachments.
Eulogio "Amang" Rodriguez Institute of Science and Technology	Construction of the CHTM Food Laboratory	EARIST - NAGTAHAN ST., SAMPALOC, MANILA	3,300,000.00	3,290,459.59	A.D SANCHEZ CONSTRUCTION	42,807,455.31	Apr/15/2024	Jul/14/2024	Oct/11/2024	100%	3,290,459.59	Due to unavailable commencement	Yes	Completed. Final Billing payment being processed
Eulogio "Amang" Rodriguez Institute of Science and Technology	Rehabilitation and Improvement of ECC Penthouse into a CHTM Simulation Laboratory (Infrastructure Project)	EARIST CAVITE CAMPUS, GMA CAVITE	1,800,000.00	1,773,409.05	SPIKE CONSTRUCTION INC.	71,141,350.00	Apr/29/2024	Jul/28/2024	Sep/8/2024	100%	1,773,409.05	Due to unavailable commencement	Yes	Completed. Final Billing payment being processed
Eulogio "Amang" Rodriguez Institute of Science and Technology	Repair and Renovation of Roof at ECC LR, Graduate Library, Graduate Office, Com Lab 302 & 303 and College Library	EARIST CAVITE CAMPUS, GMA CAVITE	935,522.24	918,445.66	A.D SANCHEZ CONSTRUCTION	N/A	Sep/4/2024	Nov/3/2024	N/A	100%	918,445.66	None	Yes	Completed. Final Billing payment being processed
Eulogio "Amang" Rodriguez Institute of Science and Technology	Repair and Rehabilitation of Internet Room at EARIST Cavite	EARIST CAVITE CAMPUS, GMA CAVITE	759,387.36	738,741.43	A.D SANCHEZ CONSTRUCTION	N/A	Sep/4/2024	Nov/3/2024	N/A	100%	738,741.43	None	Yes	Completed. Final Billing payment being processed
Eulogio "Amang" Rodriguez Institute of Science and Technology	Repair and Replacement of Polycarbonate Sheet Roofing Along CHTM	EARIST - NAGTAHAN ST., SAMPALOC, MANILA	247,284.65	241,153.72	A.D SANCHEZ CONSTRUCTION	N/A	Sep/12/2024	Oct/12/2024	N/A	100%	241,153.72	None	Yes	Completed. Final Billing payment being processed
Eulogio "Amang" Rodriguez Institute of Science and Technology	Repair and Rehabilitation of CHTM Storage, Laboratory, and Classrooms	EARIST - NAGTAHAN ST., SAMPALOC, MANILA	960,000.00	931,019.54	KING ARNESTO CALARA BUILDERS CORPORATION	N/A	Sep/6/2024	Dec/10/2024	N/A	100%	931,019.54	None	Yes	Requested Final Billing and Final Billing being processed
Eulogio "Amang" Rodriguez Institute of Science and Technology	Repair and Rehabilitation of Campus Various Damaged Areas	EARIST - NAGTAHAN ST., SAMPALOC, MANILA	369,082.34	367,972.78	KING ARNESTO CALARA BUILDERS CORPORATION	N/A	Aug/29/2024	Oct/3/2024	January 16, 2025	0%	-	Due to hazard and obstacle encountered during construction	Yes	On-going
Eulogio "Amang" Rodriguez Institute of Science and Technology	Construction of Athlete's Dormitory with Comfort Room	EARIST - NAGTAHAN ST., SAMPALOC, MANILA	4,445,224.51	4,386,673.71	KING ARNESTO CALARA BUILDERS CORPORATION	39,769,202.66	Sep/4/2024	Jan/7/2025	N/A	0%	-	None	Yes	On-going. Scheduled for first inspection.
Eulogio "Amang" Rodriguez Institute of Science and Technology	Rehabilitation of CEAFA Comfort Room	EARIST - NAGTAHAN ST., SAMPALOC, MANILA	8,428,361.64	8,375,265.74	KING ARNESTO CALARA BUILDERS CORPORATION	39,769,202.66	Aug/29/2024	May/1/2025	N/A	0%	-	None	Yes	On-going.
Eulogio "Amang" Rodriguez Institute of Science and Technology	Conversion of ROTC Office to Elderly Friendly Receiving Office	EARIST - NAGTAHAN ST., SAMPALOC, MANILA	820,732.83	812,343.00	MANAKEL JAZE TRADING & CONSTRUCTION	N/A	Sep/15/2024	Nov/14/2024	N/A	100%	812,343.00	None	Yes	Completed. Final Billing payment being processed
Eulogio "Amang" Rodriguez Institute of Science and Technology	Repair and Rehabilitation of Rentable Spaces into Student Dormitory	EARIST - NAGTAHAN ST., SAMPALOC, MANILA	2,183,678.01	2,169,030.15	SPIKE CONSTRUCTION INC.	346,108,668.88	Sep/10/2024	Jan/8/2025	N/A	0%	-	None	Yes	On-going. Scheduled for first inspection.
Eulogio "Amang" Rodriguez Institute of Science and Technology	Continuation of the Construction of Four Storey IIRM Bldg.-PHIV	EARIST CAVITE CAMPUS, GMA CAVITE	-	14,858,707.50	PABLOX CONSTRUCTION CONSTRUCTION	N/A	Dec/17/2014	Jan/15/2015	N/A	0%	N/A	Due to Notice of Suspension, NS No. 2015-01-1-164	Yes	CIP Meeting with the contractor was conducted, to discuss the process on how to continue the project.
Eulogio "Amang" Rodriguez Institute of Science and Technology	Proposed Design and Construction of Two-Storey Graduate School Building	EARIST - NAGTAHAN ST., SAMPALOC, MANILA	10,793,160.46	10,728,041.10	MCP ENTERPRISE AND GEN. CONTRACTOR INC.	994,340,152.29	Sep/24/2024	Jan/21/2025	N/A	0%	-	Plan revisions and processing of all Necessary permits	Yes	Subjected to work stoppage due to plan revision and delay on processing of permits
Eulogio "Amang" Rodriguez Institute of Science and Technology	Repair and Rehabilitation of CCJE Faculty and Connected Storage room into Emergency Shower Room	EARIST - NAGTAHAN ST., SAMPALOC, MANILA	998,542.29	987,946.05	MCP ENTERPRISE AND GEN. CONTRACTOR INC.	N/A	Oct/21/2024	Jan/24/2025	N/A	0%	-	None	Yes	On-going
Eulogio "Amang" Rodriguez Institute of Science and Technology	Repair and Enhancement of College of Education Research Facility	EARIST - NAGTAHAN ST., SAMPALOC, MANILA	500,000.00	477,099.00	TMR CONSTRUCTION OPC	N/A	Dec/10/2024	Jan/14/2025	N/A	0%	-	None	Yes	On-going
TOTAL			47,343,976.33	46,439,252.45							14,317,310.57			

Prepared by:

MAURDELITO S. FLORENDO, RA

Checked by:

DR. JOVANNI S. AMANIN

Attested by:

ROGELIO T. MAMARADO, ECE, Ed.D.

done

done

done